

Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

August 11, 2020

Project sign installed at Fish Hatchery Park



August 12, 2020

Sediment removal from Fish Hatchery Pond begins



August 11, 2020

Clearing and grubbing



August 14, 2020

Construction of first floodplain bench



August 12, 2020

Excavation begins for first floodplain bench, sta. 0+75 to 3+50



August 20, 2020

Excavation begins for second floodplain bench, sta. 5+38 to sta. 8+50



Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

August 22, 2020

Construction of woody toe on second bench



September 2, 2020

Removal of concrete wall begins beside first and second floodplain benches



August 25, 2020

Construction of second floodplain bench complete



September 4, 2020

Erosion control blanket placement on floodplain slopes



September 1, 2020

Grading of slopes up from floodplain benches



September 16, 2020

Placement of riprap next to pedestrian bridge



Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

September 16, 2020
Step pool construction begins



September 30, 2020
Sheet piling installation begins



September 21, 2020
Rock vane construction begins



September 30, 2020
Installation of access path begins



September 23, 2020
Rock vane construction complete



October 9, 2020
Step pool construction complete



Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

October 9, 2020

Construction of floodplain bench begins on third bench, sta. 8+75 to 11+75



October 16, 2020

Sheet pile installation and construction of third floodplain bench complete



October 14, 2020

Rough grading of Fish Hatchery Pond complete



October 21, 2020

Riprap placement on floodplain bench next to connection with existing bridge



October 16, 2020

Sheet pile cap installation begins



October 27, 2020

Sheet pile cap placement complete



Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

November 4, 2020

Construction of sediment capture area begins



November 4, 2020

Restoration of pond area



November 4, 2020

Planting of floodplain benches begins




November 12, 2020

Construction of sediment capture area complete



November 4, 2020

Final grading of pond complete



November 12, 2020

Completion of access path and restoration of site



December 9, 2020

Fall planting complete



Johnson Creek Fish Hatchery Habitat Restoration

Photo Summary Through December 2021

October 22, 2021

Inundation of floodplain bench after recent rain



December 13, 2021

Rock vane deflects energy of high flows after rain event



December 13, 2021

Establishment of vegetation in bioretention pond



December 13, 2021

Progress of vegetation establishment on floodplain slopes

