June 25, 2021 Clearing and grubbing of staging area



June 29, 2021 Clearing and grubbing of proposed floodplain



July 7, 2021 Vegetation removal begins in Wetland 1



July 21, 2021 All vegetation removed from Wetland 1



July 21, 2021 Grading of floodplain bench and new stream channel



July 30, 2021 Stream channel construction



August 4, 2021 At upstream end of project, Tamarack Creek is rerouted to newly constructed stream channel



August 16, 2021 Habitat structure installation



August 23, 2021 Habitat structure installation



September 17, 2021 Stream channel construction continues at downstream end of project



September 24, 2021 Tamarack Creek rerouted to newly constructed stream channel along entire length of project



September 28, 2021 Vegetation removal and grading of Wetland 2



October 1, 2021
Topsoil and ECB placement underway in Wetland 1



October 1, 2021 Topsoil and ECB placement complete in Wetland 2



October 11, 2021 ECB placement complete in Wetland 1



October 11, 2021 Stabilization of stormwater outlets in Wetland 1 complete



October 11, 2021 Grading and topsoil placement along access route



October 13, 2021 ECB placement along access route



October 18, 2021 Shrubs delivered to site



October 21, 2021 Shrub planting underway on constructed floodplain terraces



November 3, 2021 Shrub planting underway in Wetland 2



November 9, 2021 Trees delivered to site



November 10, 2021
Tree planting underway on constructed floodplain terraces



December 8, 2021 Tree planting begins in Wetland 1



December 8, 2021 Tree planting complete in Wetland 2



December 14, 2021
Tree planting underway on floodplain slopes



December 17, 2021 Restoration of staging area begins



December 21, 2021 Restoration of Nolan property and access routes begins



January 12, 2022 Existing log jam is cleared

